

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	er														
							May	Jun	3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
1	★	MC ARTHUR PARK	261 days	Mon 6/1/26	Mon 5/31/27																
2	★?	NTP		Mon 6/1/26																	
3	★	PERMITS	5 days	Mon 6/1/26	Fri 6/5/26																
4	★	SURVEYING	15 days	Mon 6/1/26	Fri 6/19/26																
5	★	EROSION CONTROL	30 days	Mon 6/8/26	Fri 7/17/26																
6	★	DIG PONDS	5 days	Mon 6/15/26	Fri 6/19/26																
7	★	SUBMITTALS	30 days	Mon 6/1/26	Fri 7/10/26																
8	★	GRUBBING	15 days	Wed 6/17/26	Tue 7/7/26																
9	★	SEWER	10 days	Mon 6/22/26	Fri 7/3/26																
10	★	WATER	15 days	Mon 7/6/26	Fri 7/24/26	9															
11	★	FIRELINE	5 days	Mon 7/20/26	Fri 7/24/26																
12	★	STORM	20 days	Mon 7/20/26	Fri 8/14/26																
13	★	WELL AND WATERLINE	15 days	Mon 7/6/26	Fri 7/24/26																
14	★	TESTING	5 days	Mon 8/17/26	Fri 8/21/26	12															
15	★	GRADING	95 days	Mon 8/24/26	Fri 1/1/27	14															
16	★	FINE GRADING 1	30 days	Mon 9/21/26	Fri 10/30/26																
17	★	FINE GRADING 2	30 days	Mon 11/2/26	Fri 12/11/26	16															
18	★	FINE GRADING 3	30 days	Mon 12/14/26	Fri 1/22/27	17															
19	★	CABC STONE	10 days	Mon 9/21/26	Fri 10/2/26																
20	★	ASPHALT	10 days	Tue 5/4/27	Mon 5/17/27																
21	★	MILLING/ REPAVE ROW	10 days	Tue 5/4/27	Mon 5/17/27																
22	★	DUMPSTER PAD / GATE	5 days	Mon 9/21/26	Fri 9/25/26																
23	★	SIDEWALKS W/ ELECT	10 days	Mon 9/28/26	Fri 10/9/26																
24	★	SIDEWALKS W/O ELECT	10 days	Mon 10/12/26	Fri 10/23/26	23															
25	★	CURB AND GUTTER	10 days	Mon 10/5/26	Fri 10/16/26																
26	★	FENCING	20 days	Mon 9/28/26	Fri 10/23/26																
27	★	FOUL POLES	10 days	Mon 10/5/26	Fri 10/16/26																
28	★	LANDSCAPING	15 days	Mon 10/12/26	Fri 10/30/26																
29	★	IRRIGATION	20 days	Mon 9/7/26	Fri 10/2/26																
30	★	SOD	30 days	Mon 4/12/27	Fri 5/21/27																
31	★	MULCHING	15 days	Tue 4/27/27	Mon 5/17/27																
32	★	TEMP SEEDING	10 days	Mon 4/26/27	Fri 5/7/27																
33	★	PLANTS	10 days	Mon 5/10/27	Fri 5/21/27	32															

Project: Mc Arthur sports comp
Date: Mon 4/6/26

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	3rd Quarter		4th Quarter			1st Quarter			2nd Quarter		
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
34	★	BATTING CAGES	10 days	Fri 11/13/26	Thu 11/26/26												
35	★	BASES / PLATES	10 days	Mon 10/19/26	Fri 10/30/26												
36	★	DUG OUT CANOPIES	20 days	Mon 10/19/26	Fri 11/13/26												
37	★	BUILDING CONCRETE	10 days	Mon 10/12/26	Fri 10/23/26												
38	★	MASONRY	35 days	Mon 10/26/26	Fri 12/11/26	37											
39	★	STRUCTURAL STEEL	15 days	Mon 11/30/26	Fri 12/18/26												
40	★	ROUGH CARPENTRY	20 days	Mon 1/18/27	Fri 2/12/27	42											
41	★	COUNTERTOPS	5 days	Mon 2/8/27	Fri 2/12/27												
42	★	METAL ROOFING	20 days	Mon 12/21/26	Fri 1/15/27	39											
43	★	OVERHEAD DOORS	5 days	Mon 12/14/26	Fri 12/18/26	38											
44	★	GLAZING	5 days	Mon 1/11/27	Fri 1/15/27	45											
45	★	STOREFRONT	5 days	Mon 1/4/27	Fri 1/8/27												
46	★	DORS FRAMES HDWE	5 days	Mon 1/18/27	Fri 1/22/27	44											
47	★	DRYWALL	10 days	Mon 1/18/27	Fri 1/29/27	44											
48	★	SPRAYFOAM INSULATION	10 days	Mon 1/25/27	Fri 2/5/27												
49	★	ACOUSTICAL CEILING	5 days	Mon 2/1/27	Fri 2/5/27	47											
50	★	SUSPENDED CEILING	5 days	Mon 2/1/27	Fri 2/5/27	47											
51	★	EPOXY FLOORING	5 days	Mon 2/8/27	Fri 2/12/27	50											
52	★	CERAMIC TILES	5 days	Mon 2/15/27	Fri 2/19/27	51											
53	★	CONCRETE SEALER	5 days	Mon 2/8/27	Fri 2/12/27	50											
54	★	PAINTING	10 days	Mon 2/1/27	Fri 2/12/27	47											
55	★	SIGNAGE	5 days	Mon 2/15/27	Fri 2/19/27	54											
56	★	LETTER DIM SIGNS	5 days	Mon 1/18/27	Fri 1/22/27	42											
57	★	WIRE STORAGE SHELVING	5 days	Mon 2/15/27	Fri 2/19/27	54											
58	★	FLAG POLES	5 days	Mon 10/12/26	Fri 10/16/26	23											
59	★	TOILET PARTITIONS	5 days	Mon 2/1/27	Fri 2/5/27	63											
60	★	TOILET ACCESSORIES	5 days	Mon 2/8/27	Fri 2/12/27	59											
61	★	FIRE EXTINGUISHERS	5 days	Mon 2/15/27	Fri 2/19/27	60											
62	★	PLUMB ROUGH IN	10 days	Mon 10/26/26	Fri 11/6/26												
63	★	PLUMBING	10 days	Mon 1/18/27	Fri 1/29/27	42											
64	★	HVAC	15 days	Mon 1/18/27	Fri 2/5/27	42											
65	★	BIG ASS FANS	5 days	Mon 2/8/27	Fri 2/12/27	64											
66	★	ELECT ROUGH IN	10 days	Mon 10/26/26	Fri 11/6/26												

Project: Mc Arthur sports comp
Date: Mon 4/6/26

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	er														
							May	Jun	3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
67		ELECT	10 days	Mon 1/18/27	Fri 1/29/27	42															
68		SITE LIGHTING	20 days	Mon 6/22/26	Fri 7/17/26																
69		FINAL CLEAN UP	10 days	Thu 4/22/27	Wed 5/5/27																
70		GC PUNCHLIST	10 days	Wed 5/5/27	Tue 5/18/27																
71		ARCH PUNCHLIST	10 days	Tue 5/18/27	Mon 5/31/27																
72		TURN OVER TO OWNER	1 day	Mon 5/31/27	Mon 5/31/27																

Project: Mc Arthur sports comp Date: Mon 4/6/26	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
	Milestone		Inactive Summary		Start-only		Critical			
	Summary		Manual Task		Finish-only		Critical Split			
	Project Summary		Duration-only		External Tasks		Progress			